



MISSION CUSTOM POOL SOLUTIONS

Start Up Check List

Customer Name: _____

Start Date: _____

Address: _____

Access Code: _____

Animals: _____

Wi-Fi Name: _____

Equipment: ☐ Chlorine ☐ Salt System

Plaster Type: ☐ Regular

☐ QuartzScape

☐ Mini-Pebbles

Wi-Fi Password: _____

REMOVE

- ☐ Remove Skimmer Pipes
- ☐ Remove Plugs
- ☐ Remove Sheer Descent Covers
- ☐ Remove Trash (job site clean and free of debris)
- ☐ Clean Skimmers
- ☐ Clean plaster/grout if needed
- ☐ Clean out ribs from debris on sheer descents
- ☐ Clean Autofill Canister and Flush it

INSTALL

- | | |
|---|--|
| ☐ Install Baskets | ☐ Install Float Valve on Autofill |
| ☐ Install Skimmer Weir | ☐ Install Deck Drains |
| ☐ Install Return Fittings (spa/pool/bubbler) | ☐ Install Skimmer Lids |
| ☐ Install Spa Fountain / Eyeballs | ☐ Install Autofill Lid |
| ☐ Install LED Bubbler Lenses | ☐ Install Umbrella Sleeves |
| ☐ Install Deck Jet Nozzles and Caps | |

PROGRAM

- ☐ Program IQ20 Antenna / PDA Remote / Z4
- ☐ Program Auxiliaries / Actuators / Time and Date
- ☐ Program LED Lights
- ☐ Program Freeze Guard 38° — All Pumps
- ☐ Program Variable Speed Pump



CHECK

- | | |
|---|---|
| ☐ Check Other Water Features | ☐ Check Autofill for Leaks (leave OFF, mark skimmer level) |
| ☐ Check Filter is Plumbed Correctly | ☐ Check all collars are tight — no leaks |
| ☐ Check Cleaner Suction is Plumbed Correctly (after spa returns, P&S only) | ☐ Check GFCI |
| ☐ Check Valves present are installed correctly (P&S level, not check valves) | ☐ Check and confirm lights are working and synced |
| ☐ Check Valve Boxes are installed where needed | ☐ Check Dip Switches on Variable Speed Pump |
| ☐ Check Dip Switches and program Variable Speed Pump | ☐ Check Spa Operation (valves/actuators) |
| | ☐ Check Plaster Condition |

START UP

- ☐ Prime and Start All Pumps
- ☐ Run Filter Pump 24 hours for 3–5 Days
- ☐ Label Pipes
- ☐ Brush Pool (vacuum if necessary using brush vacuum)
- ☐ Add Chemicals as Needed

ADJUST

- | | |
|--|---|
| ☐ Adjust Water Flow Bubbler | ☐ Adjust Grotto |
| ☐ Adjust Sheer Descent | ☐ Adjust and Even Spa Spillover |
| ☐ Adjust Waterfall | ☐ Correct Automation Installed (AUX / P&S / P only / Z4 / PDA?) |
| ☐ Adjust Deck Jets | ☐ VSP Speeds: P:1750–2500 S:3450 Heat:3450 Freeze:2000 Cleaner:3450 Prim |

HEATER

- ☐ Heater Pump / Chiller Setup and Tested (bypass installed?)
- ☐ Heater (remote t-stat, spa 104°) / Test Fire / Rotate Top? / Sediment Trap?

QUALITY CONTROL NOTES

PUNCHLIST ITEMS INCOMPLETE

Technician Name: _____

Signature: _____

Date Completed: _____